





## **VENICE DUAL FORCE MAIN SEWER PROJECT**

### **Completed Construction & Anticipated Restoration Dates**

#### **Shaft Construction:**

- Construction of all shafts (access points) for the project has been completed at this time; this includes all project locations in Venice, Marina del Rey, and Playa del Rey
- Access points are constructed to allow for lowering and launching of the micro tunnel boring machine which creates the tunnel for installation of the sewer pipe segments

#### **Tunneling and Sewer Pipe Installation:**

- Micro tunneling and installation of sewer pipe segments has been completed at the following shaft locations:
- **Shaft 1-2:** Shaft 1 (Pacific Avenue at Vista del Mar) to Shaft 2 (Pacific Avenue at Culver Boulevard/Convoy Street)
- **Shaft 4-5:** Shaft 4 (Pacific Avenue at 62nd Avenue) to Shaft 5 (County Beach Parking Lot #13 along Via Marina at Old Harbor Lane)
- **Shaft 5-6:** Shaft 5 (County Beach Parking Lot #13 along Via Marina at Old Harbor Lane) to Shaft 6 (Via Marina at Northwest Passage)
- **Shaft 6-8:** Shaft 6 (Via Marina at Northwest Passage) to Shaft 8 (Via Marina at Tahiti Way)
- **Shaft 9-10:** Shaft 9 (Via Marina at Marquesas Way) to Shaft 10 (Marquesas Way at Via Dolce)
- **Shaft 10-11:** Shaft 10 (Marquesas Way at Via Dolce) to Shaft 11 (Hurricane Street at Canal Court)

At the above noted locations while shaft construction, tunneling, and pipe installation is finished, crews are still conducting tasks related to fully completing these pipeline segments.

#### **Venice Pumping Plant Generator Replacement Project:**

- Remaining activities will mainly occur within the plant, with the exception of some deliveries and demobilization activities

#### **Projected Restoration Start Dates:**

- *The following dates are specifically related to restoration work for each shaft site. Part of our restoration efforts will involve the removal of sound walls.*
- *There may be a lapse in time between the conclusion of construction activities and the commencement of restoration tasks.*
- **Marquesas Way at Via Dolce:** 8/1/2020
- **Via Marina at Marquesas Way:** 7/8/2020
- **Via Marina at Tahiti Way:** 7/3/2020
- **Via Marina at Northwest Passage:** 11/23/2020
- **County Beach Parking Lot #13 along Via Marina at Old Harbor Lane:** 12/13/2020
- **Pacific Avenue at 62nd Avenue:** 12/29/2020
- **Pacific Avenue at Culver Boulevard/Convoy Street:** 8/24/2020
- **Pacific Avenue at Vista del Mar:** 1/21/2021
- **Vista del Mar at Waterview Street:** 1/11/2021

